



Bi-Weekly Report December 12, 2019

Project Name: Matador Stadium Replacement Project
Owner: SISD – James Pizana, Director of Operations and Facilities
Architect(s): Pfluger Architects – Robyn Popa, Partner; pbGroup – Florin Popa, Principal
Contractor: F.A. Nunnely – Daryl Frye, Superintendent; Preston Jordan, Asst. Superintendent
Current Phase: Construction Administration

1) CURRENT PROJECT STATUS

- **PHASE I:** (Visitor's Side)
 - Underground utilities will be completed today.
 - Building pads are completed.
 - Lime stabilization to begin tomorrow.
 - Continue reviewing and processing product/material submittals.
- **PHASE II:** (Home Side and Track & Field Areas)
 - Demolition of all structures is completed.
 - Site work completed/removal of existing Track & Field areas are completed. Still need to haul off some of the materials.
 - Track & Field sub-work will be completed today.
 - Begin placing select fill for Track & Field areas, tomorrow.
 - Long-Jump areas are cut out.
 - Continue reviewing and processing product/material submittals.

2) SCHEDULE

- Project is in line to meet the Critical Path schedule (overall project schedule)
- Construction is at approximately 11% completion.

3) OUTLOOK (2 to 3 weeks)

- **PHASE I:** (Visitor's Side)
 - Begin drilling piers for the bleachers, next week.
- **PHASE II:** (Home Side and Track & Field Areas)
 - Continue placing select fill for Track & Field areas (2 weeks long).
 - Begin work on underground utilities.



Bi-Weekly Report December 12, 2019

4) PHOTOGRAPHS





Bi-Weekly Report December 12, 2019

