



## Bi-Weekly Report February 3, 2020

**Project Name:** Matador Stadium Replacement Project  
**Owner:** SISD – James Pizana, Director of Operations and Facilities  
**Architect(s):** Pfluger Architects – Robyn Popa, Partner; pbGroup – Florin Popa, Principal  
**Contractor:** F.A. Nunnely – Daryl Frye, Superintendent; Preston Jordan, Asst. Superintendent  
**Current Phase:** Construction Administration

### 1) SCHEDULE

- Project is in line to meet the Critical Path schedule (overall project schedule)
- Construction is at approximately 25% complete.

### 2) CURRENT PROJECT STATUS

- **PHASE I:** (Visitor's Side)
  - Working on final stages of plumbing and electrical rough-ins at concession/restrooms.
  - Ticket booth foundation completed.
  - Block at ticket booth is completed.
  - Continue reviewing and processing product/material submittals.
- **PHASE II:** (Home Side and Track & Field Areas)
  - Track & Field concrete curbs are complete, and are working on drainage and base for field.
  - Forming ticket booths/store foundation.
  - Working on plumbing and electrical rough-ins for concession/restrooms
  - Drilling piers for screen wall along E. Cedar St.
  - Continue reviewing and processing product/material submittals.

### 3) OUTLOOK (2 to 3 weeks)

- **PHASE I:** (Visitor's Side)
  - Lime stabilization.
  - Continue with electrical rough-ins throughout the site.
- **PHASE II:** (Home Side and Track & Field Areas)
  - Field drainage system work continued
  - Piers and foundation for screen wall along E. Cedar St.
  - Begin pouring foundation for ticket booths/store.
  - Continue with electrical rough-ins for concession/restrooms.
  - Begin block work at ticket booths/store.



## Bi-Weekly Report February 3, 2020

### 4) PHOTOGRAPHS

- Visitors side ticket booth concrete and cmu walls.



- Plumbing rough-ins at Visitors concession/restrooms, and grandstand piers.





## Bi-Weekly Report February 3, 2020

- Select fill pad for Track & Field events completed. Concrete curbs are poured.



- Home side bleachers piers. Field drainage system is on site, ready to be installed.





## Bi-Weekly Report February 3, 2020

- Forming foundation for home side ticket booths/store.

