



Bi-Weekly Report March 4, 2020

Project Name: Matador Stadium Replacement Project
Owner: SISD – James Pizana, Director of Operations and Facilities
Architect(s): Pfluger Architects – Robyn Popa, Partner; pbGroup – Florin Popa, Principal
Contractor: F.A. Nunnely – Daryl Frye, Superintendent; Preston Jordan, Asst. Superintendent
Current Phase: Construction Administration

1) SCHEDULE

- Project is in line to meet the Critical Path schedule (overall project schedule)
- Construction is at approximately 38% complete as of 2/29/2020.

2) CURRENT PROJECT STATUS

- **PHASE I:** (Visitor's Side)
 - Concession/Restroom concrete slab is complete
 - Plumbers are installing the plumbing fixture carriers.
 - Bleachers structure is being erected.
 - Continue reviewing and processing product/material submittals.
- **PHASE II:** (Home Side and Track & Field Areas)
 - Track & Field awaiting installation of track surface and artificial turf.
 - On-going block work at the ticket booths/store buildings.
 - On-going work on plumbing and electrical rough-ins for concession/restrooms.
 - Concrete beams for screen wall along E. Cedar St. are poured (block wall is scheduled to start this week).
 - On-going structural steel erection at Press Box (lots of welding in the past 4 days).
 - Started installing metal deck on the first level of the Press Box.
 - Plumbers are working on storm drainage
 - Continue reviewing and processing product/material submittals.

3) OUTLOOK (2 to 3 weeks)

- **PHASE I:** (Visitor's Side)
 - Block work at Concession/Restroom structure.
 - Concrete pour under bleachers (on the west side of concession/restrooms structure)
 - On-going erection of bleachers.
- **PHASE II:** (Home Side and Track & Field Areas)
 - Masonry work for screen wall along E. Cedar St.
 - On-going steel erection for press box.
 - Track running surface to be poured around middle of March.
 - Field turf installation to begin next week.
 - Installation of the water meter is scheduled for next week (Spring Break)



Bi-Weekly Report March 4, 2020

4) PHOTOGRAPHS

- Visitors side Concession/Restrooms building – installing plumbing fixture carriers. Erecting bleachers structure



- Masonry screen wall along E. Cedar St. – ready to start block.





Bi-Weekly Report March 4, 2020

- Track & Field and Visitors side bleachers – progress



- Press Box – on-going structural steel erection (started installing metal deck for the first level).

