



## Bi-Weekly Report October 22, 2019

**Project Name:** Matador Stadium Replacement Project  
**Owner:** SISD – James Pizana, Director of Operations and Facilities  
**Architect(s):** Pfluger Architects – Robyn Popa, Partner; pbGroup – Florin Popa, Principal  
**Contractor:** F.A. Nunnely – Daryl Frye, Superintendent; Preston Jordan, Asst. Superintendent  
**Current Phase:** Construction Administration

### 1) CURRENT PROJECT STATUS

- The plan review (for permit) is in-progress. Received second round of City comments on site issues (outside the scope of this project, but need to be addressed)
- Working on underground utilities and building pads for ticket booth and Concession/Restrooms on visitors' side.
- Construction fencing, silt fencing have been installed
- Demolition of above-grade existing facilities at the visitors side has been completed
- Continue reviewing and processing product/material submittals

### 2) SCHEDULE – (2 to 3 week outlook)

- Continue working on underground utilities
- Finish building pads
- Continue with lime-stabilization

### 3) PHOTOGRAPHS





## Bi-Weekly Report October 22, 2019

