



## Bi-Weekly Report November 11, 2019

**Project Name:** Matador Stadium Replacement Project  
**Owner:** SISD – James Pizana, Director of Operations and Facilities  
**Architect(s):** Pfluger Architects – Robyn Popa, Partner; pbGroup – Florin Popa, Principal  
**Contractor:** F.A. Nunnely – Daryl Frye, Superintendent; Preston Jordan, Asst. Superintendent  
**Current Phase:** Construction Administration

### 1) CURRENT PROJECT STATUS

- Site/Building Permit has been received.
- Building pads are completed and building corners have been laid out at visitors' side.
- Underground electrical inspection by engineers was done on Thursday (11/7).
- Construction fencing, silt fencing for the home side are scheduled to begin on Monday (11/11).
- Demolition of existing facilities on the home side is scheduled to begin on Wednesday (11/13).
- Temporary concrete sidewalk between building K and Goldie Harris gym has been installed.
- Masonry mock-up wall has been erected and block colors have been approved.
- Continue reviewing and processing product/material submittals.

### 2) SCHEDULE

- Project is in line to meet the Critical Patch schedule (overall project schedule)

#### 2 to 3 week outlook:

- Start drilling piers for bleachers on visitors' side.
- Demolition of home side structures.
- Coordinate removal of owner's equipment from existing buildings.
- Contractor to coordinate and deliver shipping containers, per Boosters request.

### 3) PHOTOGRAPHS





## Bi-Weekly Report November 11, 2019

