



Bi-Weekly Report

November 22, 2019

Project Name: **Matador Stadium Replacement Project**
Owner: **SISD** – James Pizana, Director of Operations and Facilities
Architect(s): **Pfluger Architects** – Robyn Popa, Partner; **pbGroup** – Florin Popa, Principal
Contractor: **F.A. Nunnely** – Daryl Frye, Superintendent; Preston Jordan, Asst. Superintendent
Current Phase: Construction Administration

1) CURRENT PROJECT STATUS

- All permits have been received.
- Demolition of home side structures have been completed.
- Removal of athletic equipment and field demolition have been completed.
- The old scoreboard and goal posts have been removed and delivered to a SISD facility.
- All construction fencing has been installed.
- Selected athletic equipment was removed and relocated to a coordinated area per Coach Bush.
- Shipping containers (concession building) were removed and delivered per the Boosters request.
- Underground utilities work is on-going.
- Continue reviewing and processing product/material submittals.

2) SCHEDULE

- Project is in line to meet the Critical Patch schedule (overall project schedule)
- Construction is at approximately 10% completion.

2 to 3 week outlook:

- B drilling piers for bleachers on visitors' side.
- Begin underground utilities on home side.
- Begin laying out building pads on home side.
- Begin work on new field pad.



Bi-Weekly Report November 22, 2019

3) PHOTOGRAPHS





Bi-Weekly Report November 22, 2019

