



New Seguin High School Weekly Report January 7, 2016

Project Name: New Seguin High School
Arch/Engineer: ERO Architects
Construction Broaddus & Associates
Program Manager:
Contractor: Bartlett Cocke/Koehler
Current Phase: Construction Administration

1) CURRENT PROJECT STATUS

- a. Excavation and foundation preparation continues.
- b. 647+ foundation piers have been drilled and poured of the 800+ piers. 541 Piers (84%) have been cased due to underground water being encountered.
- c. The concrete foundation was poured at the Dance/Cheer during the Christmas break.
- d. Concrete block walls are being erected at the Gymnasiums and at the Athletic Areas.
- e. Plumbing rough-in has started at the student restrooms.

2) SCHEDULE

1. **Schedule** – The project is on schedule.



SITWORK/FOUNDATION – The Pier Drilling process continues. Note the steel casing being used due to groundwater being encountered during drilling.



New Seguin High School Weekly Report January 7, 2016

Project Name: New Seguin High School
Arch/Engineer: ERO Architects
Construction Program Manager: Broaddus & Associates
Contractor: Bartlett Cocke/Koehler
Current Phase: Construction Administration



FOUNDATION – The concrete foundation for the Dance/Cheer area was poured over the Christmas Holiday break. The area holding water is a depressed concrete area that will receive a wood floor similar to the gymnasiums.



New Seguin High School Weekly Report January 7, 2016

Project Name: New Seguin High School
Arch/Engineer: ERO Architects
Construction Broaddus & Associates
Program Manager:
Contractor: Bartlett Cocke/Koehler
Current Phase: Construction Administration



FOUNDATION – Foundation has been poured at the Auditorium Stage and Seating Area in front of the Stage. The plywood at the stepped seating area is used for concrete floor protection. The two columns at either side of the stage will support the concrete beam that spans the stage opening.



New Seguin High School Weekly Report January 7, 2016

Project Name: New Seguin High School
Arch/Engineer: ERO Architects
Construction Broaddus & Associates
Program Manager:
Contractor: Bartlett Cocke/Koehler
Current Phase: Construction Administration



WALLS – Block walls are being erected at the Gymnasiums. Plumbing rough-in is being installed at the student restrooms.