



Bi-Weekly Report February 20, 2020

Project Name: Matador Stadium Replacement Project
Owner: SISD – James Pizana, Director of Operations and Facilities
Architect(s): Pfluger Architects – Robyn Popa, Partner; pbGroup – Florin Popa, Principal
Contractor: F.A. Nunnely – Daryl Frye, Superintendent; Preston Jordan, Asst. Superintendent
Current Phase: Construction Administration

1) SCHEDULE

- Project is in line to meet the Critical Path schedule (overall project schedule)
- Construction is at approximately 25% complete as of 1/31/2020.

2) CURRENT PROJECT STATUS

- **PHASE I:** (Visitor's Side)
 - Concession/Restroom building is ready for concrete (scheduled for Friday 2/21/2020)
 - Ticket booth block, steel structure and metal deck are erected.
 - Structural steel members for concession/restrooms is on site.
 - Continue reviewing and processing product/material submittals.
- **PHASE II:** (Home Side and Track & Field Areas)
 - Track & Field concrete curbs, asphalt track and field drainage are completed, and awaiting installation of artificial turf.
 - Ticket booths/store foundation is complete.
 - Working on plumbing and electrical rough-ins for concession/restrooms
 - Concrete piers for screen wall along E. Cedar St. are poured (concrete beam is scheduled for Monday 2/24/2020).
 - Steel for press box is on site (steel erection of press box to begin this week, pending weather)
 - Steel stairs for press box are on site.
 - Plumbers are working on storm drainage
 - Continue reviewing and processing product/material submittals.

3) OUTLOOK (2 to 3 weeks)

- **PHASE I:** (Visitor's Side)
 - Continue with electrical rough-ins throughout the site.
 - Concrete pour for concession/restrooms
 - Begin erection of bleachers structure
- **PHASE II:** (Home Side and Track & Field Areas)
 - Concrete beam and masonry work for screen wall along E. Cedar St.
 - Work on steel erection for press box.
 - Track running surface to be poured around middle of March.
 - Begin block work at ticket booths/store.



Bi-Weekly Report February 20, 2020

4) PHOTOGRAPHS

- Visitors side ticket booth.



- Track & Field.





Bi-Weekly Report February 20, 2020

- Structural steel for press box.



- Steel stairs for press box.

