



## Bi-Weekly Report January 9, 2020

**Project Name:** Matador Stadium Replacement Project  
**Owner:** SISD – James Pizana, Director of Operations and Facilities  
**Architect(s):** Pfluger Architects – Robyn Popa, Partner; pbGroup – Florin Popa, Principal  
**Contractor:** F.A. Nunnely – Daryl Frye, Superintendent; Preston Jordan, Asst. Superintendent  
**Current Phase:** Construction Administration

### 1) CURRENT PROJECT STATUS

- **PHASE I:** (Visitor's Side)
  - Underground utilities have been completed, and are working on piping and electrical for Concession/restrooms.
  - Ticket booth foundation will be ready for concrete by next week.
  - Piers for bleachers have been completed.
  - Continue reviewing and processing product/material submittals.
- **PHASE II:** (Home Side and Track & Field Areas)
  - Track & Field, high jump pad, long-jump/triple-jump and pole vault select fill placement has been completed
  - Track & Field underground electrical will be completed by the end of the week.
  - Underground utilities are approximately 90% completed
  - Track & Field sub-work will be completed today.
  - Continue reviewing and processing product/material submittals.
  - Drilling and pouring piers for bleachers

### 2) SCHEDULE

- Project is in line to meet the Critical Path schedule (overall project schedule)
- Construction is at approximately 18% complete.

### 3) OUTLOOK (2 to 3 weeks)

- **PHASE I:** (Visitor's Side)
  - Concrete pour for ticket booth and screen wall will begin next week.
  - Continue plumbing rough-ins at Visitors concession/restrooms.
  - Continue with electrical rough-ins throughout the site.
- **PHASE II:** (Home Side and Track & Field Areas)
  - FieldTurf will begin work on storm drainage and curbs, next week.
  - Continue with electrical rough-ins throughout the site.
  - Complete grandstand piers at home side.



## Bi-Weekly Report January 9, 2020

### 4) PHOTOGRAPHS

- Visitors side ticket booth – preparing foundation for concrete pour, next week.



- Plumbing rough-ins at Visitors concession/restrooms, and grandstand piers work.





## Bi-Weekly Report January 9, 2020

- Select fill pad for Track & Field events – starts drainage and curbing, next week.



- Underground electrical work.





## Bi-Weekly Report January 9, 2020

- Grandstand piers at home side.

