



**SITE OBSERVATION**

**Number: 6**

Project #: 19\_0010/19-080

Project Name: Jefferson ES

Report By: Florin Popa

Contractor: The Koehler Company

Date: 05/26/2021

Time: 8:00 am / 8:15 am

Temp (F): 80

Weather: Cloudy

Attendees: Florin Popa (pbGroup), Rodney Bargfrede (TKC)

**Project Status:**

Mobilization	X	Fencing (Temp.)	X	Site Work	
Demolition	X	Dampproofing		Ceramic Tile	
Building Pad		Roofing	X	Acoustic Ceiling	
Sidewalks		HM Door		Toilet Partition	
Formwork		Wood Door		Fire Sprinkler	
Reinforcing		Aluminum Storefront		Fire Alarm	
Concrete		Hardware		HVAC	
Backup Masonry		Plaster		Power	
Masonry Veneer		Drywall		Lighting	
Structural Steel		Metal Stud Framing		Plumbing Piping	
Rough Carpentry		Painting		Plumbing Fixture	
Millwork		VCT		Demolition/Cleanup	
Metal Wall Panels		Technology			

1. On-going installation of roofing cap sheet at all segments.
2. All gutters and downspouts have been installed.
3. The contractor was not able to move forward with the concrete work at the connector, due to weather.
4. All steel members for the connecting structure and roof openings are on the job site.
5. All of the utilities that were conflicting with the new connector have been relocated.



## Segments B&C – Gutters and Downspouts



## Segment C – Cap sheet installation





Conneting Structure – Foundation work on hold due to rain



Conneting Structure – Foundation work on hold due to rain

