



## New Seguin High School Weekly Report January 14, 2016

**Project Name:** New Seguin High School  
**Arch/Engineer:** ERO Architects  
**Construction** Broaddus & Associates  
**Program Manager:**  
**Contractor:** Bartlett Cocke/Koehler  
**Current Phase:** Construction Administration

### 1) CURRENT PROJECT STATUS

- a. Excavation and foundation preparation continues.
- b. 680+ foundation piers have been drilled and poured of the 800+ piers. 574 Piers (84%) have been cased due to underground water being encountered.
- c. The concrete foundation was poured last week at the Performing Arts Center (PAC). Concrete pours continue this week at the PAC and Fine Arts areas.
- d. Concrete block walls are being erected at the Gymnasiums and at the Athletic Areas.
- e. Plumbing rough-in continues at the Gymnasiums and Athletic Areas.

### 2) SCHEDULE

1. **Schedule** – The project is on schedule.



**FOUNDATION & PIERS** – Pier drilling continues between the current high school Administration Building and the Band Hall. Steel casing is being used during the pier concrete pours due to the presence of ground water.



## New Seguin High School Weekly Report January 14, 2016

**Project Name:** New Seguin High School  
**Arch/Engineer:** ERO Architects  
**Construction Program Manager:** Broaddus & Associates  
**Contractor:** Bartlett Cocke/Koehler  
**Current Phase:** Construction Administration



**SITework/FOUNDATION** – Piers, Moisture Protection and Mud Slab at the CTE Areas between the current Administration area and the Freshman Center.





## New Seguin High School Weekly Report January 14, 2016

**Project Name:** New Seguin High School  
**Arch/Engineer:** ERO Architects  
**Construction** Broaddus & Associates  
**Program Manager:**  
**Contractor:** Bartlett Cocke/Koehler  
**Current Phase:** Construction Administration



**FOUNDATION** – Foundation work at the PAC, Fine Arts and Administration is in progress.



## New Seguin High School Weekly Report January 14, 2016

**Project Name:** New Seguin High School  
**Arch/Engineer:** ERO Architects  
**Construction** Broaddus & Associates  
**Program Manager:**  
**Contractor:** Bartlett Cocke/Koehler  
**Current Phase:** Construction Administration



**WALLS** – Block walls at the Gym Lobby. The openings shown are for doors and windows between the Gym Lobby and the Gym.





## New Seguin High School Weekly Report January 14, 2016

**Project Name:** New Seguin High School  
**Arch/Engineer:** ERO Architects  
**Construction** Broaddus & Associates  
**Program Manager:**  
**Contractor:** Bartlett Cocke/Koehler  
**Current Phase:** Construction Administration



**STRUCTURAL** – Structural columns and beams are being positioned for erection at the Athletic areas.