



New Seguin High School Weekly Report January 28, 2016

Project Name: New Seguin High School
Arch/Engineer: ERO Architects
Construction Broaddus & Associates
Program Manager:
Contractor: Bartlett Cocke/Koehler
Current Phase: Construction Administration

1) CURRENT PROJECT STATUS

- a. Excavation and foundation preparation continues.
- b. 771 foundation piers have been drilled and poured of the 800+ piers. 662 Piers (88%) have been cased due to underground water being encountered.
- c. A portion of the concrete foundation was poured this week at the Administration area this week. The 2nd pour will be next week on Tuesday.
- d. Concrete block walls are being erected at the Gymnasiums, at the Athletic Areas and at the New Weight Room.
- e. Plumbing rough-in continues at the Gymnasiums and Athletic Areas.

2) SCHEDULE

1. **Schedule** – The project is on schedule.



PIERS – Pier drilling continues just north of the current Cafeteria building. Steel casing (pipe) continues to be used as groundwater is encountered.



New Seguin High School Weekly Report January 28, 2016

Project Name: New Seguin High School
Arch/Engineer: ERO Architects
Construction Program Manager: Broaddus & Associates
Contractor: Bartlett Cocke/Koehler
Current Phase: Construction Administration



FOUNDATION – Beam and floor steel reinforcing is being tied at the future Administration and at the Health Sciences areas. The Band Hall building and PAC are shown beyond.



New Seguin High School Weekly Report January 28, 2016

Project Name: New Seguin High School
Arch/Engineer: ERO Architects
Construction Broaddus & Associates
Program Manager:
Contractor: Bartlett Cocke/Koehler
Current Phase: Construction Administration



CONCRETE STRUCTURE – Formwork is being erected for the concrete beam that will span the Auditorium Stage opening.



New Seguin High School Weekly Report January 28, 2016

Project Name: New Seguin High School
Arch/Engineer: ERO Architects
Construction Broaddus & Associates
Program Manager:
Contractor: Bartlett Cocke/Koehler
Current Phase: Construction Administration



FOUNDATION – The concrete foundation has been poured at the Fine Arts area adjacent to the current Band Hall.



New Seguin High School Weekly Report January 28, 2016

Project Name: New Seguin High School
Arch/Engineer: ERO Architects
Construction Program Manager: Broaddus & Associates
Contractor: Bartlett Cocke/Koehler
Current Phase: Construction Administration



STRUCTURAL – Structural columns, beams and roof joists are being erected at the 3 story classroom area.