



New Seguin High School Weekly Report February 4, 2016

Project Name: New Seguin High School
Arch/Engineer: ERO Architects
Construction Broaddus & Associates
Program Manager:
Contractor: Bartlett Cocke/Koehler
Current Phase: Construction Administration

1) CURRENT PROJECT STATUS

- a. Excavation and foundation preparation continues.
- b. 813 foundation piers have been drilled and poured. 694 Piers (85%) have been cased due to underground water being encountered. Pier drilling work has been completed.
- c. A portion of the concrete foundation was poured this week at the Administration area.
- d. Concrete block walls are being erected at the Athletic areas and the Fine Arts area.
- e. Plumbing rough-in continues at the Gymnasiums and Athletic Areas.

2) SCHEDULE

1. **Schedule** – The project is on schedule.



PIERS – The pier drilling work has been completed. Steel casing (pipe) was used on 694 of the 813 piers due to groundwater being encountered. The area between the Freshman Center and the Band Hall will house a Classroom, entrance to the ROTC Dept. and Custodial Support Services.



New Seguin High School Weekly Report February 4, 2016

Project Name: New Seguin High School
Arch/Engineer: ERO Architects
Construction Broaddus & Associates
Program Manager:
Contractor: Bartlett Cocke/Koehler
Current Phase: Construction Administration



PIERS/FOUNDATION – Piers have been drilled and poured at Area E and the form work for the foundation has started. Concrete pours have been scheduled for this area on February 12.



New Seguin High School Weekly Report February 4, 2016

Project Name: New Seguin High School
Arch/Engineer: ERO Architects
Construction Broaddus & Associates
Program Manager:
Contractor: Bartlett Cocke/Koehler
Current Phase: Construction Administration



CONCRETE STRUCTURE – Formwork is being erected for the concrete beam that will support the 2nd level (back wall) of the Performing Arts Center and the upper level seating structural.



New Seguin High School Weekly Report February 4, 2016

Project Name: New Seguin High School
Arch/Engineer: ERO Architects
Construction Program Manager: Broaddus & Associates
Contractor: Bartlett Cocke/Koehler
Current Phase: Construction Administration



INTERIOR – Door frames are being installed prior to block walls being laid. Interior block wall installation is in progress at the new Weight Room, the Trainer's area and the Athletic areas. The structural steel structures on the right will house Classrooms and Large Group Instruction (LGI).



New Seguin High School Weekly Report February 4, 2016

Project Name: New Seguin High School
Arch/Engineer: ERO Architects
Construction Broaddus & Associates
Program Manager:
Contractor: Bartlett Cocke/Koehler
Current Phase: Construction Administration



STRUCTURAL – Steel roof joists are being lifted and welded into place at the Auxiliary Gym.