



## New Seguin High School Weekly Report February 25, 2016

**Project Name:** New Seguin High School  
**Arch/Engineer:** ERO Architects  
**Construction Program Manager:** Broaddus & Associates  
**Contractor:** Bartlett Cocke/Koehler  
**Current Phase:** Construction Administration

### 1) CURRENT PROJECT STATUS

- a. Excavation and foundation preparation continues at the future Cafeteria and CTE areas.
- b. The 2<sup>nd</sup> concrete foundation pour for the Career Technology Classrooms was delayed due to rain events earlier this week.
- c. Concrete block walls are being erected at the Athletic areas, the PAC and the Fine Arts area.
- d. Plumbing and Electrical rough-in continues at the Athletic Areas, the PAC and CTE.

### 2) SCHEDULE

1. **Schedule** – The project is on schedule.



**PERFORMING ARTS CENTER (PAC)** – Block walls are being erected at the PAC stage, the stage fly loft and back of stage. The three story classroom building is beyond and to the right.



## New Seguin High School Weekly Report February 25, 2016

**Project Name:** New Seguin High School  
**Arch/Engineer:** ERO Architects  
**Construction** Broaddus & Associates  
**Program Manager:**  
**Contractor:** Bartlett Cocke/Koehler  
**Current Phase:** Construction Administration



**CAREER TECHNOLOGY AND ART ROOMS** – The concrete foundation has been poured at the Career and Technology Classrooms. Inclement weather has impacted the concrete pour scheduled for this week at the Art Rooms. The foundation formwork will continue this week.





## New Seguin High School Weekly Report February 25, 2016

**Project Name:** New Seguin High School  
**Arch/Engineer:** ERO Architects  
**Construction** Broaddus & Associates  
**Program Manager:**  
**Contractor:** Bartlett Cocke/Koehler  
**Current Phase:** Construction Administration



**CHILLER BUILDING** – The concrete foundation for the chiller building was poured this week. This building which is located immediately north of the Freshman Center will house the mechanical equipment for the school.



## New Seguin High School Weekly Report February 25, 2016

**Project Name:** New Seguin High School  
**Arch/Engineer:** ERO Architects  
**Construction** Broaddus & Associates  
**Program Manager:**  
**Contractor:** Bartlett Cocke/Koehler  
**Current Phase:** Construction Administration



**ATHLETICS** – Plumbing rough-in is in progress at the athletics showers and restrooms.





## **New Seguin High School Weekly Report February 25, 2016**

**Project Name:** New Seguin High School  
**Arch/Engineer:** ERO Architects  
**Construction** Broaddus & Associates  
**Program Manager:**  
**Contractor:** Bartlett Cocke/Koehler  
**Current Phase:** Construction Administration



**GYMNASIUM** – Steel roof decking installation is in progress at the Auxiliary Gym.