



New Seguin High School Weekly Report December 03, 2015

Project Name: New Seguin High School
Arch/Engineer: ERO Architects
Construction Broaddus & Associates
Program Manager:
Contractor: Bartlett Cocke/Koehler
Current Phase: Construction Administration

1) CURRENT PROJECT STATUS

- a. Excavation and foundation preparation continues.
- b. 507 foundation piers have been drilled and poured of the 800+ piers.
- c. Pier drilling operations were stopped for a few days due to inclement weather and muddy site conditions. Underground water is being encountered during pier drilling which requires that steel casing be used for the piers. 80% + of the piers poured to date have been cased.
- d. The next concrete pour will be on Friday December 4, 2015.
- e. Masons have started laying concrete block walls at the gymnasiums.

2) SCHEDULE

1. **Schedule** – The pier drilling process has been affected by excessive rain days. Although the pier drilling schedule may have slipped about 2 weeks the critical path schedule has not been affected. The drilling subcontractor is making an effort to complete the process by the end of December as scheduled.





New Seguin High School Weekly Report December 03, 2015

Project Name: New Seguin High School
Arch/Engineer: ERO Architects
Construction Broaddus & Associates
Program Manager:
Contractor: Bartlett Cocke/Koehler
Current Phase: Construction Administration



FOUNDATION – Under floor concrete mud slab and moisture protection installation is in progress at the Performing Arts Center (PAC). The PAC is located at the former ROTC Building site.



New Seguin High School Weekly Report December 03, 2015

Project Name: New Seguin High School
Arch/Engineer: ERO Architects
Construction Program Manager: Broaddus & Associates
Contractor: Bartlett Cocke/Koehler
Current Phase: Construction Administration



WALLS – Masons have started laying block walls at the Auxiliary Gymnasium. The start of the masonry work is on schedule.



New Seguin High School Weekly Report December 03, 2015

Project Name: New Seguin High School
Arch/Engineer: ERO Architects
Construction Broaddus & Associates
Program Manager:
Contractor: Bartlett Cocke/Koehler
Current Phase: Construction Administration



FOUNDATION – Foundation Formwork installation is in progress. No pier drilling on this day due to muddy site conditions.