



New Seguin High School Weekly Report December 17, 2015

Project Name: New Seguin High School
Arch/Engineer: ERO Architects
Construction Broaddus & Associates
Program Manager:
Contractor: Bartlett Cocke/Koehler
Current Phase: Construction Administration

1) CURRENT PROJECT STATUS

- a. Excavation and foundation work continues.
- b. 587 foundation piers have been drilled and poured of the 800+ piers.
- c. Underground water has been encountered at 481 piers. 82% + of the piers poured to date have been cased. Casing of piers is an additional cost to the project.
- d. The first concrete pour at the Auditorium was on Wednesday December 16, 2015.
- e. Underground concrete retainers are being installed and waterproofed.
- f. Masons have continued to lay concrete block walls at the gymnasiums.

2) SCHEDULE

1. **Schedule** – The project is on schedule. The pier drilling subcontractor is scheduled to be completed by the first week of January 2016.



FOUNDATION - Weight Room foundation was poured on Friday December 4, 2015.



New Seguin High School Weekly Report December 17, 2015

Project Name: New Seguin High School
Arch/Engineer: ERO Architects
Construction Broaddus & Associates
Program Manager:
Contractor: Bartlett Cocke/Koehler
Current Phase: Construction Administration



FOUNDATION – Formwork is being installed in preparation for the concrete placement at the Auditorium. Concrete was poured the following day on Wednesday December 16, 2015.



New Seguin High School Weekly Report December 17, 2015

Project Name: New Seguin High School
Arch/Engineer: ERO Architects
Construction Broaddus & Associates
Program Manager:
Contractor: Bartlett Cocke/Koehler
Current Phase: Construction Administration



FOUNDAION / UNDERFLOOR – Concrete retainers are being placed and sealed to keep the soil and water from entering the under-floor area. Concrete walls being erected beyond.



New Seguin High School Weekly Report December 17, 2015

Project Name: New Seguin High School
Arch/Engineer: ERO Architects
Construction Broaddus & Associates
Program Manager:
Contractor: Bartlett Cocke/Koehler
Current Phase: Construction Administration



WALLS – Concrete block walls are being erected at the Gymnasiums.



New Seguin High School Weekly Report December 17, 2015

Project Name: New Seguin High School
Arch/Engineer: ERO Architects
Construction Broaddus & Associates
Program Manager:
Contractor: Bartlett Cocke/Koehler
Current Phase: Construction Administration



PIERS / MOISTURE PROTECTION – Piers have been drilled and poured for the Fine Arts Area between the new Auditorium and the existing Band Hall.