



## **New Seguin High School Weekly Report November 20, 2015**

**Project Name:** New Seguin High School  
**Arch/Engineer:** ERO Architects  
**Construction** Broaddus & Associates  
**Program Manager:**  
**Contractor:** Bartlett Cocke/Koehler  
**Current Phase:** Construction Administration

### **1) CURRENT PROJECT STATUS**

- a. Excavation and foundation preparation continues.
- b. Underground Utilities installation is in progress.
- c. 451 foundation piers have been drilled and poured of the 800+ piers.
- d. Underground water is being encountered during pier drilling which requires that steel casing be used for the piers. 77% + of the piers poured to date have been cased.
- e. The next concrete pour will be on November 20, 2015.
- f. Masons will begin laying concrete block walls at the gymnasiums on the week of December 1, 2015.

### **2) SCHEDULE**

1. **Schedule** – The project is on schedule.



**PLUMBING** – The Secondary Gym foundation was poured 2 weeks ago. Plumbing rough-in installation is in progress.



## **New Seguin High School Weekly Report November 20, 2015**

**Project Name:** New Seguin High School  
**Arch/Engineer:** ERO Architects  
**Construction** Broaddus & Associates  
**Program Manager:**  
**Contractor:** Bartlett Cocke/Koehler  
**Current Phase:** Construction Administration



**FOUNDATION** – Moisture protection and under-floor mud slab concrete installations continue. Formwork is being installed at the New Weight Room and Large Group Instruction (LGI) Room.



## New Seguin High School Weekly Report November 20, 2015

**Project Name:** New Seguin High School  
**Arch/Engineer:** ERO Architects  
**Construction** Broaddus & Associates  
**Program Manager:**  
**Contractor:** Bartlett Cocke/Koehler  
**Current Phase:** Construction Administration



**UTILITIES** – Under-floor utilities being installed at the athletic locker/shower areas.





## **New Seguin High School Weekly Report November 20, 2015**

**Project Name:** New Seguin High School  
**Arch/Engineer:** ERO Architects  
**Construction** Broaddus & Associates  
**Program Manager:**  
**Contractor:** Bartlett Cocke/Koehler  
**Current Phase:** Construction Administration



**FOUNDATION** – Foundation Formwork installation is in progress.