

**Seguin Independent School District**  
**2019 BOND FINANCIAL UPDATE**  
as of January 28, 2021

<b>2019 BOND PROJECTS</b>		<b>ORIGINAL BUDGET</b>	<b>INCREASE</b>	<b>DECREASE</b>	<b>ADJUSTED BUDGET</b>	<b>ENCUMBRANCES (remaining balance)</b>	<b>ACTUAL AMOUNT PAID TO DATE</b>	<b>AVAILABLE BUDGET BALANCE</b>
<b>EXPENSE</b>								
<b>Bond Closing &amp; Legal Costs</b>								
	Cost of Issuance	300,000	-	140,000	160,000	-	358,712	10,080
	Election & Administrative Costs	-	40,000	-	40,000	-	39,220	780
	<b>Project Total</b>	<b>300,000</b>	<b>40,000</b>	<b>140,000</b>	<b>200,000</b>	<b>-</b>	<b>397,931</b>	<b>10,860</b>
<b>AJ Briesemeister Middle School Renovation</b>								
81%	Demolition & Construction	30,000,000	1,400,000	-	31,400,000	-	-	31,400,000
7%	Soft Costs (Non-FFE)	3,000,000	-	200,000	2,800,000	595,773	2,038,745	165,482
7%	Furniture, Fixtures, & Equipment	4,000,000	-	1,200,000	2,800,000	-	-	2,800,000
5%	Contingency	1,850,000	-	-	1,850,000	-	-	1,850,000
0%	Unallocated (Potential Savings)	150,000	-	-	150,000	-	-	150,000
	<b>Project Total</b>	<b>39,000,000</b>	<b>1,400,000</b>	<b>1,400,000</b>	<b>39,000,000</b>	<b>595,773</b>	<b>2,038,745</b>	<b>36,365,482</b>
<b>Matador Stadium Replacement (CSP)</b>								
74%	Demolition & Construction (G.C.)	12,749,000	-	-	12,749,000	-	12,749,000	(0)
3%	Demolition & Construction (non-G.C.)	-	589,850	-	589,850	3,644	586,206	0
8%	Soft Costs (Non-FFE)	1,800,000	-	500,000	1,300,000	98,986	1,047,243	153,771
4%	Furniture, Fixtures, & Equipment	800,000	-	43,000	757,000	-	249,181	507,819
5%	Contingency	767,450	-	-	767,450	-	-	767,450
6%	Unallocated (Potential Savings)	1,183,550	-	69,545	1,114,005	-	-	1,114,005
	<b>Project Total</b>	<b>17,300,000</b>	<b>589,850</b>	<b>612,545</b>	<b>17,277,305</b>	<b>102,630</b>	<b>14,631,631</b>	<b>2,543,044</b>
<b>Jefferson Elementary School Renovation</b>								
77%	Demolition & Construction	3,000,000	-	-	3,000,000	-	-	3,000,000
10%	Soft Costs (Non-FFE)	400,000	-	-	400,000	45,278	211,672	143,050
6%	Furniture, Fixtures, & Equipment	250,000	-	-	250,000	-	-	250,000
5%	Contingency	182,500	-	-	182,500	-	-	182,500
2%	Unallocated (Potential Savings)	67,500	-	-	67,500	-	-	67,500
	<b>Project Total</b>	<b>3,900,000</b>	<b>-</b>	<b>-</b>	<b>3,900,000</b>	<b>45,278</b>	<b>211,672</b>	<b>3,643,050</b>
<b>Outdoor ADA Playscapes</b>								
98%	Demolition & Construction	1,513,000	268,975	-	1,781,975	0	1,756,479	25,496
2%	Soft Costs (Non-FFE)	200,000	-	163,500	36,500	-	36,500	-
0%	Furniture, Fixtures, & Equipment	-	-	-	-	-	-	-
0%	Contingency	85,650	-	81,429	4,221	-	-	4,221
0%	Unallocated (Potential Savings)	1,350	-	1,350	-	-	-	-
	<b>Project Total</b>	<b>1,800,000</b>	<b>268,975</b>	<b>246,279</b>	<b>1,822,696</b>	<b>0</b>	<b>1,792,979</b>	<b>29,717</b>
	<b>Land Purchase</b>	<b>1,000,000</b>	<b>-</b>	<b>-</b>	<b>1,000,000</b>	<b>-</b>	<b>-</b>	<b>1,000,000</b>
	<b>Various Campus Improvements</b>	<b>1,700,000</b>	<b>-</b>	<b>-</b>	<b>1,700,000</b>	<b>53,665</b>	<b>1,145,492</b>	<b>500,843</b>
	<b>TOTAL EXPENSE</b>	<b>65,000,000</b>	<b>2,298,825</b>	<b>2,398,824</b>	<b>64,900,001</b>	<b>797,345</b>	<b>20,218,450</b>	<b>44,092,997</b>