

Seguin Independent School District
2022 BOND FINANCIAL UPDATE
as of June 30, 2025

2022 BOND PROJECTS

ORIGINAL BUDGET	INCREASE	DECREASE	ADJUSTED BUDGET	ENCUMBRANCES (remaining balance)	ACTUAL AMOUNT PAID TO DATE	AVAILABLE BUDGET BALANCE
-----------------	----------	----------	-----------------	-------------------------------------	-------------------------------	-----------------------------

EXPENSE

Bond Closing & Legal Cost

Cost of Issuance	\$ 865,231			\$ 1,044,379	\$ -	\$ 1,044,379	
Legal Services	\$ 10,000			\$ 10,000		\$ 9,426	\$ 574
Total	\$ 875,231	\$ -	\$ -	\$ 1,054,379	\$ -	\$ 1,053,805	\$ 574

School Safety and Security

Construction	\$ 10,028,000			\$ 10,028,000	\$ 58,151	\$ 3,504,306	\$ 6,465,543
FF&E	\$ 625,000			\$ 625,000	\$ -	\$ -	\$ 625,000
Soft Costs-Architectural	\$ -	\$ 875,000		\$ 875,000	\$ 2,794	\$ 156,846	\$ 715,360
Soft Costs-Other	\$ 1,250,000		\$ 875,000	\$ 375,000	\$ 4,927	\$ 241,028	\$ 129,045
Contingency	\$ 625,000			\$ 625,000	\$ -	\$ -	\$ 625,000
Subtotal	\$ 12,528,000	\$ 875,000	\$ 875,000	\$ 12,528,000	\$ 65,872	\$ 3,902,180	\$ 8,559,948

Barnes Parking & Drives

Construction	\$ 2,060,000			\$ 2,060,000	\$ 2,060,000	\$ -	\$ -
FF&E	\$ -	\$ 103,000		\$ 103,000	\$ -	\$ -	\$ 103,000
Soft Costs-Architectural	\$ -	\$ 144,200		\$ 144,200	\$ 65,591	\$ 37,409	\$ 41,200
Soft Costs-Other	\$ 206,000		\$ 144,200	\$ 61,800	\$ -	\$ -	\$ 61,800
Contingency	\$ 206,000		\$ 103,000	\$ 103,000	\$ -	\$ -	\$ 103,000
Subtotal	\$ 2,472,000	\$ 247,200	\$ 247,200	\$ 2,472,000	\$ 2,125,591	\$ 37,409	\$ 309,000

Project Total

\$ 15,000,000	\$ 875,000	\$ 875,000	\$ 12,528,000	\$ 65,872	\$ 3,939,589	\$ 8,868,948
----------------------	-------------------	-------------------	----------------------	------------------	---------------------	---------------------

New McQueeney Elementary

Construction	\$ 45,000,000			\$ 45,000,000	\$ 23,463,290	\$ 21,443,210	\$ 93,500
FF&E	\$ 2,250,000			\$ 2,250,000	\$ -	\$ -	\$ 2,250,000
Soft Costs-Architectural	\$ -	\$ 3,150,000		\$ 3,150,000	\$ 314,655	\$ 2,835,346	\$ -
Soft Costs-Other	\$ 4,500,000		\$ 3,150,000	\$ 1,350,000	\$ 130,020	\$ 348,913	\$ 871,067
Contingency	\$ 2,250,000			\$ 2,250,000	\$ -	\$ -	\$ 2,250,000
Project Total	\$ 54,000,000	\$ 3,150,000	\$ 3,150,000	\$ 54,000,000	\$ 23,907,964	\$ 24,627,468	\$ 5,464,567

Barnes MS - Classroom Expansion

Construction	\$ 20,250,000	\$ 2,223,000		\$ 22,473,000	\$ 4,096,929	\$ 18,376,071	\$ -
FF&E	\$ 1,012,500			\$ 1,012,500	\$ 118,944	\$ 15,057	\$ 878,499
Soft Costs-Architectural	\$ -	\$ 1,417,501		\$ 1,417,501	\$ -	\$ 1,614,310	\$ (196,809)
Soft Costs-Other	\$ 2,128,000		\$ 1,417,501	\$ 710,500	\$ 56,406	\$ 115,836	\$ 538,258
Contingency	\$ 909,500			\$ 909,500	\$ -	\$ -	\$ 909,500

Project Total	\$ 24,300,000	\$ 3,640,501	\$ 1,417,501	\$ 26,523,001	\$ 4,272,279	\$ 20,121,274	\$ 2,129,447
Agricultural Science Facility							
Construction	\$ 7,208,334		\$ 7,208,334	\$ 4,939,696	\$ 879,326	\$ 1,389,312	
FF&E	\$ 360,417		\$ 360,417	\$ -	\$ -	\$ 360,417	
Soft Costs-Architectural	\$ -	\$ 504,584	\$ 504,584	\$ 84,770	\$ 425,813	\$ (5,999)	
Soft Costs-Other	\$ 720,833		\$ 216,249	\$ 21,684	\$ 59,926	\$ 134,639	
Land	\$ 325,000	\$ 538,397	\$ 863,397	\$ -	\$ 863,397	\$ 0	
Contingency	\$ 360,416		\$ 360,416	\$ -	\$ -	\$ 360,416	
Project Total	\$ 8,975,000	\$ 1,042,981	\$ 504,584	\$ 9,513,397	\$ 5,046,150	\$ 2,228,462	\$ 2,238,785
Transportation Facility							
Construction	\$ 3,172,500		\$ 3,172,500	\$ 1,475,909	\$ 1,899,091	\$ (202,500)	
FF&E	\$ 158,625		\$ 158,625	\$ -	\$ -	\$ 158,625	
Soft Costs-Architectural	\$ -	\$ 222,075	\$ 222,075	\$ 18,210	\$ 203,865	\$ -	
Soft Costs-Other	\$ 317,250		\$ 95,175	\$ 32,751	\$ 90,852	\$ (28,428)	
Contingency	\$ 158,625		\$ 158,625	\$ -	\$ -	\$ 158,625	
Project Total	\$ 3,807,000	\$ 222,075	\$ 222,075	\$ 3,807,000	\$ 1,526,870	\$ 2,193,808	\$ 86,322
Roofing Replacement Projects							
Construction-SHS	\$ 1,817,000		\$ 1,028,762	\$ 788,238	\$ -	\$ 1,167,707	\$ (379,469)
Construction-Patlan	\$ 1,817,000		\$ 774,633	\$ 1,042,367	\$ -	\$ 1,042,367	\$ 0
Construction-Koennecke	\$ 1,817,000		\$ 774,633	\$ 1,042,367	\$ -	\$ 1,042,367	\$ 0
Construction-Vogel	\$ 1,817,000		\$ 649,293	\$ 1,167,707	\$ -	\$ 788,238	\$ 379,469
Construction-Oak Park	\$ 2,200,000	\$ 1,420,370	\$ 3,620,370	\$ -	\$ 3,620,370	\$ 0	
Repairs	\$ -		\$ -	\$ -	\$ 7,088	\$ (7,088)	
Contingency	\$ -	\$ 1,806,951	\$ 1,261,479	\$ 545,472	\$ -	\$ 545,472	
Project Total	\$ 9,468,000	\$ 3,227,321	\$ 4,488,800	\$ 8,206,521	\$ -	\$ 7,668,136	\$ 538,385
Furniture (Classrooms and Libraries)							
FF&E Barnes	\$ -	\$ 1,220,480	\$ 1,220,480	\$ 337,595	\$ 1,168,136	\$ (285,251)	
FF&E MBLC	\$ -	\$ 191,705	\$ 168	\$ 191,537	\$ -	\$ 191,536	\$ 1
FF&E DAEP	\$ -	\$ 191,705	\$ 168	\$ 191,537	\$ -	\$ 191,536	\$ 1
Soft Costs-Architectural	\$ -	\$ 468,750	\$ 468,750	\$ 63,650	\$ 416,350	\$ (11,250)	
Soft Costs-Other	\$ 468,750		\$ 468,750	\$ -	\$ 40,774	\$ 38,297	\$ (79,071)
General Supplies	\$ 6,944,444		\$ 1,603,554	\$ 5,340,890	\$ 4,977,004	\$ -	\$ 363,886
Contingency	\$ 86,806		\$ 86,806	\$ -	\$ -	\$ 86,806	
Project Total	\$ 7,500,000	\$ 2,072,640	\$ 2,072,640	\$ 7,500,000	\$ 5,419,023	\$ 2,005,856	\$ 75,122
Plumbing and HVAC projects							
Vogel Sewer Line Addition	\$ 200,000		\$ 21,700	\$ 178,300	\$ 11,739	\$ 166,528	\$ 33
Ball ECC HVAC	\$ -	\$ 12,500	\$ 12,500	\$ -	\$ 12,482	\$ 18	
Weinert HVAC	\$ -	\$ 29,770	\$ 29,770	\$ -	\$ 1,179	\$ 28,591	
Weinert Contracted Services	\$ -	\$ 18,405	\$ 18,405	\$ -	\$ 18,405	\$ 0	
Jefferson General Supplies	\$ -	\$ 18,405	\$ 18,405	\$ -	\$ 9,540	\$ 8,865	
AJ Briesemeister Sewer	\$ -	\$ 12,757	\$ 12,757	\$ -	\$ 12,757	\$ 0	
SHS HVAC	\$ -	\$ 197,303	\$ 197,303	\$ 14,798	\$ 182,505	\$ 0	
SHS General Supplies	\$ -	\$ 14,744	\$ 14,744	\$ 14,744	\$ -	\$ -	
Saegert AC	\$ 52,800	\$ 8,031	\$ 60,831	\$ -	\$ 52,731	\$ 8,100	

Contracted Services	\$	800,000	\$	68	\$	18,405	\$	781,663	\$	9,679	\$	311,301	\$	460,683
General Supplies	\$	1,500,000			\$	223,563	\$	1,276,437	\$	-	\$	-	\$	1,276,437
Contingency	\$	447,200			\$	29,912	\$	417,288	\$	-	\$	-	\$	417,288
Project Total	\$	3,000,000	\$	311,983	\$	293,580	\$	3,018,403	\$	50,960	\$	767,428	\$	2,200,015
M.S. Land Purchase														
Land	\$	1,995,000			\$	880,965	\$	1,114,035	\$	-	\$	1,119,035	\$	(5,000)
Soft Costs-Other	\$	-	\$	89,960			\$	89,960	\$	-	\$	89,960	\$	-
Contingency	\$	-	\$	-			\$	-	\$	-	\$	-	\$	-
Project Total	\$	1,995,000	\$	89,960	\$	880,965	\$	1,203,995	\$	-	\$	1,208,995	\$	(5,000)
New Buses Purchase														
Vehicles	\$	2,500,000			\$	32,986	\$	2,467,014	\$	448,485	\$	2,018,529	\$	0
Project Total	\$	2,500,000	\$	-	\$	32,986	\$	2,467,014	\$	448,485	\$	2,018,529	\$	0
Technology Infrastructure														
Chromebooks	\$	285,613	\$	285,613			\$	571,226	\$	-	\$	285,613	\$	285,614
FF&E	\$	19,800	\$	19,800			\$	39,600	\$	-	\$	19,754	\$	19,846
Supplies			\$	4,058			\$	4,058	\$	36,798	\$	3,849	\$	(36,589)
Fixed Assests			\$	22,000			\$	22,000	\$	207	\$	21,578	\$	215
Soft Costs-Other	\$	450,000			\$	26,058	\$	423,942	\$	-	\$	-	\$	423,942
Project Total	\$	755,413	\$	331,471	\$	26,058	\$	1,060,826	\$	37,005	\$	330,793	\$	693,028
Bond Construction Consultant														
Project Manager	\$	150,000					\$	150,000	\$	-	\$	152,814	\$	(2,814)
Consultant	\$	50,000	\$	71,000			\$	121,000	\$	19,164	\$	82,004	\$	19,832
Project Total	\$	200,000	\$	71,000	\$	-	\$	271,000	\$	19,164	\$	234,818	\$	17,018
TOTAL EXPENSE	\$	132,375,644	\$	15,034,932	\$	13,964,189	\$	131,153,535	\$	40,793,773	\$	68,398,960	\$	22,307,211